

Make:	Vestil	Model:	SL-150	Type:		Date:	
Serial No.	S1303718	Load Capacity:	2000 lbs.	Load Center:	21"	Northwestern University Virginia Wadsworth Wirtz Center	
		b)1500 lbs. @ (63-118")		Ground Clearance	1"		
		c)1000 lbs. @ (118-137")		Truck Weight	1140lbs		

Pre-Operations checklist	Archive this form after completion
---------------------------------	---

Follow the equipment manufacturer's maintenance and safety instructions to ensure a thorough Insp. inspection.	Documentation	Serial Match	Manufacturer's operator manual onboard (Inside latched cover)	<input type="checkbox"/>
		Pg. 20,23	Maintenance record	<input type="checkbox"/>
		Inside truck cover	Inspection record	<input type="checkbox"/>
		Below	Completed Jobsite Risk assessment	<input type="checkbox"/>
	Decals, And Signage	Pg. 4	ID plate, safety, warning, information decals (legible)	<input type="checkbox"/>
			Controls (identification decals, directional arrows)	<input type="checkbox"/>
			Fork capacity, load center	<input type="checkbox"/>
	Inspect for	Pg. 25, 26	Frayed Wires	<input type="checkbox"/>
		Pg. 27	Oil Leaks	<input type="checkbox"/>
			Pinched or chafed hoses	<input type="checkbox"/>
		Pg. 28-33	Damage or Structural deformation to the structural members the cylinder brackets etc.	<input type="checkbox"/>
			Unusual noise or binding or evidence thereof	<input type="checkbox"/>
			Proper functioning on all limit switches	<input type="checkbox"/>
			Load chain, check for mechanical damage, check for play (slack in chain)	<input type="checkbox"/>
			Battery, keep surface of battery clean and dry. Make sure battery is secured against slipping	<input type="checkbox"/>
			Casters are in good condition	<input type="checkbox"/>
		Pg. 11	Adjustable arms are positioned and bolts tight	<input type="checkbox"/>
	Deformed brakes		<input type="checkbox"/>	
	Functions Tests Controls	Pg. 12	Damaged controls	<input type="checkbox"/>
		Pg. 13	E-stop	<input type="checkbox"/>
Pg. 14		Raise/Lower handle	<input type="checkbox"/>	
Jobsite Risk Assessment	Floor	Pg. 7	Permitted floor incline Loaded Max .05 % Unload Max 2.0%	<input type="checkbox"/>
			Travel routes offer sufficient load-bearing capacity for the loaded truck	<input type="checkbox"/>
			Hard Level surface	<input type="checkbox"/>
			Free of debris	<input type="checkbox"/>

Use of this equipment is not permitted outside, or near an unprotected edge (such as a stage). Use shall be limited to authorized Wirtz Center Staff and as intended by the manufacturer.

Additional Notes:

I certify the equipment passed the pre-operation checklist no defects/deficiencies were identified. Operator Signature(s):	Operator initial(s):
--	-----------------------------

If ANY element fails to pass immediately remove this stacker from service, and report to supervisor